



DEV PRIYA PRODUCTS PVT. LTD.

Manufacturers of Kraft Paper & Duplex Board

To,
The Regional Officer,
Directorate of Environment of U.P,
Vineet Khand-1, Gomti Nagar,
Lucknow, Uttar Pradesh

Subject: Submission Regarding compliance of Environment Clearance for Co-Generation Plant of 8MW at Industrial Area at Khasra No. 716,718,720,721,725,726,728,730,732 & 734 of Dev Priya Products Pvt. Ltd., Village Saini, 8th Km. Mawana Road, Meerut.

Respected Sir/Mam,

We are submitting point wise compliance of given condition in Environment Clearance are as under:

GENERAL CONDITIONS

1	Storage facilities for auxiliary liquid fuel such as LDO/HFO/LSHS (if any) shall be made in the plant area in consultation with Department of Explosives, Nagpur. Sulphur content in the liquid fuel will not exceed 0.5%. Disaster Management Plan shall be prepared to meet any eventually in case of an accident taking place to storage of oil. Mock drill should also be organized periodically.	- Compiled – It is further ensured that the Sulphur content in the liquid fuel, if used, shall not exceed 0.5% by weight. A comprehensive Disaster Management Plan (DMP) has been prepared/shall be prepared to address any emergency situation arising from the storage, handling, or use of oil and petroleum products. Periodic mock drills shall also be conducted to assess preparedness, enhance emergency response capabilities, and ensure the safety of personnel and the surrounding environment. Records of such mock drills shall be maintained and made available to the concerned authorities whenever required.
---	---	--



Corres. & Adm. Office :
A-2, Shambhu Nagar,
Baghpat Road, Meerut-250 002

Works :
Vill. SAINI, 8th Km. Mawana Road,
Meerut (U.P.) INDIA -250 001
Tel.: +91-121-2620133, 2620933

Regd. Office :
4, Shankar Vihar, 1st Floor,
Vikas Marg, Delhi - 110 092
Tel.: +91-11-22013156, 22013159

Email : info@devproduct.com, **Website :** www.devproduct.com

CIN : U74899DL 1993PTC054397

2	First Aid and sanitation arrangements shall be made for the drivers and other contract workers during construction phaser.	- Compiled –
3	Provision shall be made for the housing of construction labour within the site all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, creche etc. The housing be in the form of temporary structures to be removed after the completion of the project.	- Compiled –
4	The project proponent shall advertise in at least two local newspaper widely circulated in the region around the project one of which shall be in the vernacular language of the locality concerned within seven days from the date of this clearance letter, informing that the project has been accorded environment clearance and copies of clearance letter are available with the State Level Environment Impact Assessment Authority.	- Compiled –
5	A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, Zila Parishad/ Municipal Corporation, urban local Body and the Local NGO, If any, from whom suggestion/representations, if any, received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.	- Compiled –
6	An Environment Cell shall be created at the project site itself and shall be headed by an officer of appropriate seniority and qualification. It shall be ensured that the Head of the Cell shall directly report to the Head of the organization.	- Compiled –
7	The proponent shall upload the status of compliance of the stipulated environment clearance conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional	It is submitted that the stipulated Environmental Clearance conditions, including the results of environmental monitoring data, shall be uploaded on the company's website and updated periodically. The compliance status



	Office MOEF, Lucknow the respective Zonal Office of CPCB and the SPCB & SEIAA.	reports shall also be submitted simultaneously to the Regional Office of MoEF&CC, Lucknow, the concerned Zonal Office of CPCB, the State Pollution Control Board (SPCB), and SEIAA, as applicable. The condition is agreed to and shall be complied with on a regular basis.
8	The project proponent shall submit six monthly reports on the status on the status of the implementation of the stipulated environment safeguards to the Ministry of Environment and Forests, its Regional Office, Central Pollution Control Board and State Pollution Control Board. The project proponent shall upload the status of compliance of the environment of the environment clearance conditions on their website and update the same periodically and simultaneously send the same by e-mail to the Regional Office, Ministry of Environment and Forests.	- Compiled -
9	Regional Office of the Ministry of Environment & Forests at Lucknow will monitor the implementation of the stipulated conditions. A complete set of documents including Environment Impact Assessment Report and Environment Management Plan along with the additional information submitted from time to time shall be forwarded to the Regional Office for their use during monitoring. Project proponent will up-load the compliance status in their website and up-date the same from time to time at least six-monthly basis. Criteria pollutants levels including Nox (from stack & ambient air) shall be displayed at the main gate of the power plant and in public domain.	The compliance status of the Environmental Clearance conditions shall be uploaded on the company's website and updated periodically, at least on a six-monthly basis. Further, the levels of criteria pollutants, including NOx emissions from the stack and ambient air quality monitoring results, shall be displayed at the main gate of the power plant and made available in the public domain. The condition is agreed to and shall be complied with regularly.
10	Separate funds shall be allocated for implementation of environment protection measures along with item-wise break up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not	- Compiled -



	be diverted for other purpose and year-wise expenditure should be reported to the Ministry.	
11	The project authorities shall inform the Regional Office as well as the Ministry regarding the date of financial closure and final approval of the project by the concerned authorities and the dates of start of land development work and commissioning of plant.	It is submitted that the Project Proponent agrees to comply with the stipulated condition. The Regional Office of MoEF&CC and the Ministry shall be informed through formal letters regarding the date of financial closure, final approval of the project by the concerned authorities, commencement of land development activities, and the commissioning of the plant, as and when applicable.
12	Full cooperation shall be extended to the Scientists/Officers from the Ministry/Regional Office of the Ministry at Lucknow/CPCB/SPCB who would be monitoring the compliance of environment status.	- Compiled -
13	The SEIAA reserves the right to revoke the clearance if conditions stipulated are not implement to the satisfaction of the SEIAA. The SEIAA may also impose additional environment conditions or modify the existing ones, if necessary.	- Compiled -
14	The environment clearance accorded shall be valid for a period of five years to start operations by the power plant.	- Compiled -
15	Concealing factual data or submission of false/fabricated data and failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract under the provision of Environment (Protection) Act. 1986.	- Compiled -
16	In case of any deviation or alteration in the project proposal including Change of fuel from those submitted to this Ministry for clearance, a fresh reference should be made to the Ministry to assess the adequacy of the condition(s) imposed and to add additional environment protection measures required, if any.	Agreed and the Ministry/concerned authority will be informed in writing before making any changes.



17	The above stipulations would be enforced among others under the Water (Prevention and Control of Pollution) Act, 1986 and its amendments, the Public Liability Insurance Act, 1991 and its amendments.	- Compiled –
18	Comprehensive EIA covered three season data excluding monsoons to the submitted with one year for the date of issuance of Environment Clearance.	- Compiled –
19	Any appeal against this environment clearance shall lie with the National Green Tribunal Authority, if preferred within a period of 30 days as prescribed under Section of the National Environment Appellate Authority Act, 1997.	- Compiled –

SPECIFIC CONDITIONS

1	In case fuel for running the power plant is proposed to be changed from natural gas to other fuel (liquid or solid), the project proponent shall apply for such a change in environment clearance along with necessary documents as required under EIA notification, 2006 (and its amendments). In such a case the necessity for holding public hearing again or otherwise will be determined by the Authority in consultation with the Expert Appraisal Committee (Thermal Power).	- Compiled –
2	No ground water shall be extracted for the project work at any stage as committed.	- Compiled –
3	It shall be ensured that the area drainage is not disturbed due to the proposed expansion.	- Compiled –
4	Hydro-geological study of the area shall be received annually to assess the sustainability of the source of water particularly in lean season. The review report duly vetted by the concerned Dept. in the state government shall be submitted to the SEIAA & Regional Office, MOEF in case adverse impact on ground and surface	- Compiled –



	water is observed, immediate mitigating steps to certain the same shall be undertaken.	
5	A sewage treatment plant shall be provided (as applicable) and the treated sewage shall be used for raising greenbelt/plantation. Continuous monitoring of effluent discharge shall be undertaken and it shall be ensured that when discharge enters the natural drain the temperature of effluent shall be at ambient.	Not applicable because total employee The requirement of manpower (direct) for the proposed plant is estimated as under: Un Skilled/Semi Skilled: 120 Skilled worker: 85 Office staff: 15 Total manpower: 220
6	The treated effluents conforming to the prescribed standards only shall be reused to the extend possible and excess discharged. Arrangements shall be made that effluents and storm water do not get mixed.	It is submitted that the treated effluent conforming to the prescribed standards is being reused to the maximum extent possible within the plant premises. Efforts are continuously being made to enhance the reuse of treated wastewater and minimize its discharge. Further, adequate arrangements have been made to ensure that treated effluent and storm water do not get mixed. A rainwater harvesting system has been installed within the premises for collection and storage of rainwater, thereby facilitating its conservation and proper management.
7	Monitoring of ground and surface water quality (if any nearby) shall be regularly conducted and records maintained. The monitored data shall be submitted to the Minister regularly. Further, monitored points shall be located between the plant and drainage in the direction of flow of ground water and records maintained. Monitoring for heavy metals in ground water shall be undertaken.	- Compiled -
8	A well-designed rainwater harvesting plan may be drawn in consultation to Central Ground Water Board within a period of three months from the date of issuance of clearance and details shall be furnished. Status of implementation shall be submitted to the SEIAA, CPCB, SPCB and Regional Office, MoEf, Lucknow.	- Compiled -



9	Adequate safety measures shall be provided in the plant area to check/minimize spontaneous fires especially during summer season. Copy of these measures with full details along with location plant layout shall be submitted to the SEIAA, CPCB, SPCB and Regional Office of the MoEF, Lucknow.	- Compiled –
10	Noise levels emanating from turbines shall be controlled such that the noise in the work zone shall be limited to 75 dBA at 1m from the source of noise. For people working in the high noise area, requisite personal protective equipment like earplugs/ear muffs etc. shall be provided. Workers engaged in noisy areas such as turbine, air compressors etc., shall be periodically examined to maintain audiometric record and for treatment for any hearing loss including shifting to non-noisy/less noisy areas.	- Compiled –
11	NOx emission from each Gas Turbine shall not exceed 50 ppm.	Not Applicable
12	Local employable youth shall be trained in skills relevant to the project for eventuate employment in the project itself. The action taken report and details thereof to this effect shall be submitted to the Regional Office of the Ministry and the State Govt. Dept. concerned from time to time.	- Compiled –
13	Social Corporate Responsibility (SCR) plan along with budgetary provision amounting top 2% of total project cost shall be submitted within a month on need base assessment study in the study area, Income generating measures which can help in upliftment of weaker section of society consistent with the traditional skills of the people identified. The programme can include activities such as development of fodder farm, fruit bearing orchards, vocational training etc. In addition, vocational training for individuals shall be imparted so that poor section of society can	- Compiled –



	take up self-employment and jobs. Separate budget for community development activities an income generating programmers shall be specified.	
14	It shall be ensured that in-built monitoring mechanism for the schemes identified is in place and annual social audit shall be got done from the nearest government institute of repute in the region. The project proponent shall also submit the status of implementation of the scheme from time to time.	- Compiled –
15	Green Belt consisting of 3 tiers of plantations around the plant of 50 m width and adequate tree density not less than 2500 per ha with survival rate not less than 80% shall be developed. In case 50 m width is not possible adequate justification shall be submitted to the regional Office of the Ministry and green belt shall not be less than 33% of the total area.	- Compiled –
16	Incase diversion of grazing land is involved, an equal area of grazing land shall be developed in a time bound manner in consultation with Forest Department.	- Compiled –
17	Project proponent shall provide adequate air pollution control arrangements at all point and non-point sources. Electro Static Precipitator(s) having efficiency of not less than 99.9% (with maximum designed emission of particulate matter less than 50 mg/Nm ³ in one field out condition) in all the boilers, suitable & effective air pollution control equipment (adequate dust extraction systems such as cyclones/bag filters) for the control emission from processes/operations and for the control of emission during the handling & transportation of raw material/coal, fly ash/bottom ash etc. shall be installed before commissioning of the plant and maintained in proper order during operation.	It is submitted that water sprinkler systems have been installed and are being operated regularly for suppression and control of fugitive dust emissions during transportation activities, in the coal storage area, and at other vulnerable locations within the plant premises. These measures are being undertaken to minimize dust generation and to maintain ambient air quality within the prescribed standards.




18	Dust extraction and suppression system and water sprinklers shall be provided for controlling fugitive dust during transportation, in coal storage area and other vulnerable areas of the plant.	It is submitted that water sprinkler systems have been installed and are being operated regularly for suppression and control of fugitive dust emissions during transportation activities, in the coal storage area, and at other vulnerable locations within the plant premises.
19	Closed cycle cooling system with cooling towers shall be provided COC of at least 6 shall be adopted and the effluents shall be treated as per the prescribed norms. Minimum water drawl for makeup purpose shall be ensured.	- Compiled –
20	The treated effluents shall be re-circulated and reused within the plant area. There shall be no waste water discharge outside the plant boundary.	- Compiled –
21	Regular monitoring of ground water in and around the ash pond area shall be carried out records maintained and six-monthly reports shall be furnished to the Regional Office of the Ministry.	Not Applicable because not the Ash Pond Area in plant
22	The confirmed coal linkage to meet the requirement for requisite quantity of coal for the ultimate capacity shall be obtained before commissioning the project.	The Project Proponent agrees to comply with the stipulated condition

This is for your Kind Knowledge & necessary action.

Thanking You,

For Dev Priya Products Private Limited




(Authorized Signatory)